

XIV. PRIVREMENA SITUACIJA Br. 020

XIV. Interim payment certificate No. 020

Amount / Iznos: \$

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)		Amount/Cena (USD)	Completed ratio / Procenat završenosti	
	CONSTRUCTION FEE / Troškovi izvođenja radova	1.127.925.700,00	97,00%	528.109.017,15	571.939.387,92	50,71%	43.830.370,77
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	4.903.982,62	5.257.573,52	31,67%	353.590,90
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	156.438.675,74	170.154.592,51	81,13%	13.715.916,77
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	98.185.603,87	105.962.819,39	42,48%	7.777.215,52
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	147.547.362,71	157.948.281,88	62,20%	10.400.919,17
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	5.591.487,61	7.784.505,87	28,44%	2.193.018,26
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	708.848,68	781.288,52	8,71%	72.439,84
7	Overhead contact system / Kontaktina mreža	80.679.702,00	6,94%	41.017.615,21	43.474.595,14	53,89%	2.456.979,93
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	1.139.662,10	4.262.662,40	19,14%	3.123.000,30
9	Power Supply / Napajanje	26.601.912,00	2,29%	5.214.723,24	5.849.981,54	21,99%	635.258,30
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	32.118.200,10	32.400.351,00	27,81%	282.150,90

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po prethodnim situacijama	Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)		Amount/Cena (USD)	Completed ratio / Procenat završenosti	
11	Telecommunication System / Telekomunikacioni sistemi	71.650.868,00	6,16%	27.564.579,75	30.033.134,25	41,92%	2.468.554,50
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	1.532.056,60	1.532.056,60	26,37%	0,00
13	Mechanical installations and works / Mašinske instalacije i radovi	2.610.409,00	0,22%	0,00	0,00	0,00%	0,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	18.653,40	18.653,40	1,36%	0,00
15	Landscaping, planning of platform and environment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	6.127.565,52	6.478.891,90	18,86%	351.326,38
II	DESIGN FEE / TROŠKOVI PROJEKTOVANJA	34.884.300,00	3,00%	29.128.390,00	29.128.390,00	83,50%	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	11.686.240,00	11.686.240,00	67,00%	0,00
TOTAL/UKUPNO		1.162.810.000,00	100,00%	557.237.407,15	601.067.777,92	51,69%	43.830.370,77

Note: 1. Additional payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.

2. The payment for each unit shall be paid duly completion of that unit.

3. Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :


04.10.2023

Amount approved By Supervisor /
Potpis odgovornog nadzornog organa:

Date/Datum :


04.10.2023

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current / PC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad										
6	Other decoration works / Ostali dekoraterski radovi	Completion of other decoration works / Završetak dekoraterskih radova	1	280.160	280.160	0.78	218.524,80	0.80	224.128,00	0.02	5.603,20
E	Architectural design of subway and canopy in technical passenger station (TPS) Novi Sad / Projekat arhitekture pothodnika i nadstrešnica u TPS Novi Sad										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	60.865	60.865	0.50	30.432,50	0.65	39.562,25	0.15	9.129,75
R	Architectural design of subway and canopy in Zmajevo railway station / Projekat arhitekture pothodnika i nadstrešnica u železničkoj stanici Zmajevo										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	96.413	96.413	0.50	48.206,50	0.65	62.668,45	0.15	14.461,95
T	Architectural design of station building, including landscaping, in Vrbas railway station / Projekat arhitekture stanične zgrade sa spoljnim uređenjem u železničkoj stanici Vrbas										
1	Structure works / Radovi na konstrukcijama	Completion of earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak zemljanih radova, beton i armirani beton, zidarskih radova, drvenih konstrukcija, izolacija zgrade	1	271.143	271.143	0.33	89.477,19	0.40	108.457,20	0.07	18.980,01
AA	Architectural design of reconstruction and adaptation of the station building, including landscaping in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Bačka Topola										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	477.257	477.257	0.15	26.588,55	0.16	28.361,12	0.01	1.772,67

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current (PC / Izvedeni radovi po ovoj Privremenoj situaciji)	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AD	Architectural design of building for sectioning point with neutral line – SPN Bačka Topola / Projekat arhitekture postrojenja za sekcionisanje neutralnim vodom – PSN Bačka Topola										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	1.417	1.417	0.00	0.00	0.23	325.91	0.23	325.91
AG	Architectural design of reconstruction and extension of building for signalling and telecommunications with movements Inspector in Žednik railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa održavnikom u železničkoj stanici Žednik										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	131.244	131.244	0.10	13.124.40	0.20	26.248.80	0.10	13.124.40
AI	Architectural design of building for sectioning point – SP Žednik / Projekat arhitekture postrojenja za sekcionisanje – PS Žednik										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0.00	0.00	0.31	30.147.81	0.31	30.147.81
AM	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanice zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	1.817.118	1.817.118	0.08	145.369.44	0.13	236.225.34	0.05	90.855.90
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	1.854.202	1.854.202	0.02	37.084.04	0.05	92.710.10	0.03	55.626.06
3	Reparation and upgrading of canopy with platform No. 1 / Rekonstrukcija i dogradnja nadstrešnice prvog perona	Completion of reparation and upgrading of canopy with platform No. 1 / Završetak rekonstrukcije i dogradnje nadstrešnice prvog perona	1	255.949	255.949	0.00	0.00	0.03	7.678.47	0.03	7.678.47

1. Architectural Works / Arhitektonski radovi


No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
AP	Architectural design of construction and reconstruction of building of electric traction substation – ETS Subotica / Projekat arhitekture izgradnje i rekonstrukcije zgrade elektrovucne podstanice - ETP Subotica												
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	197.174	197.174	0.43	84.784,82	0.56	110.417,44	0.13	25.632,62		
AQ	Architectural design of building of sectioning point – SP Subotica / Projekat arhitekture postrojenja za sekcionisanje – PS Subotica												
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	97.251	97.251	0.21	20.422,71	0.52	50.570,52	0.31	30.147,81		
AR	Architectural design of building for electrical engineering operations – OCL section Subotica / Projekat arhitekture zgrade ETP deonice Kontaktne Mreže u Subotici												
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	417.537	417.537	0.29	121.085,73	0.41	171.190,17	0.12	50.104,44		
Summary / Ukupno (USD)				16.600.314		4.903.982,62		5.257.573,52		553.690,90			

Confirmed by Contractor /
Odgovorni Izvođač radova:
БЈ 411M0004120

Date/Datum: **04.10.2023.**

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: **04.10.2023.**



2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)										
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	5.528.325	11.056.650	1,70	9.398.152,50	1,72	9.508.719,00	0,02	110.566,50
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	404.795	809.590	1,37	554.569,15	1,40	566.713,00	0,03	12.143,85
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	623.195	1.246.390	1,34	835.081,30	1,37	853.777,15	0,03	18.695,85
8	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	969.630	1.939.260	1,37	1.328.393,10	1,41	1.367.178,30	0,04	38.785,20
9	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.031.820	2.063.640	1,16	1.196.911,20	1,25	1.289.775,00	0,09	92.863,80
D	Open track section Rumenka-Kisač (km 84+651.09 - km 89+881.88) / Deonica otvorene pruge Rumenka - Kisač (km 84+651.09 - km 89+881.88)										
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	67.994	67.994	0,96	65.274,24	0,98	66.634,12	0,02	1.359,88
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	284.790	569.580	1,93	549.644,70	1,94	552.492,60	0,01	2.847,90
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	224.640	449.280	1,91	429.062,40	1,99	447.033,60	0,08	17.971,20
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.059.045	2.118.090	1,82	1.927.461,90	1,91	2.022.775,95	0,09	95.314,05

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	155.890	311.780	1.45	226.040,50	1.96	305.544.40	0.51	79.503.90		
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	176.840	353.680	1.71	302.396.40	1.97	348.374.80	0.26	45.978.40		
8	Improvement layer / Sloj opjačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	552.585	1.105.170	1.45	801.248,25	1.97	1.088.592.45	0.52	287.344.20		
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	397.595	795.190	1.35	536.753,25	1.96	779.286.20	0.61	242.532.95		
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	402.110	804.220	1.29	518.721.90	1.76	707.713.60	0.47	188.991.70		
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	60.832	121.664	1.10	66.915.20	1.65	100.372.80	0.55	33.457.60		
E Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)													
2	Removal ballast / Uklanjanje zastora	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	36.459	72.918	1.50	54.688,50	1.90	69.272.10	0.40	14.583.60		
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	68.735	137.470	1.48	101.727.80	1.84	126.472.40	0.36	24.744.60		
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	99.280	198.560	1.38	137.006.40	1.91	189.624.80	0.53	52.618.40		
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	54.320	108.640	0.00	0.00	1.16	63.011.20	1.16	63.011.20		
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	61.355	122.710	1.33	81.602.15	1.85	113.506.75	0.52	31.904.60		

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Geocomposite / Geokompozit of the station / Završetak radova na levoj ili desnoj strani stanice	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	60.530	121.060	1.46	88.373.80	1.85	111.980.50	0.39	23.606.70		
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	196.460	392.920	1.26	247.539.60	1.75	343.805.00	0.49	96.265.40		
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	153.040	306.080	0.62	94.884.80	1.85	283.124.00	1.23	188.239.20		
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	166.745	333.490	0.21	35.016.45	1.40	233.443.00	1.19	198.426.55		
F	Open track section Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10) / Deonica otvorene pruge Kisač-Stepanovićevo (km 91+174.14 - km 96+904.10)												
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.067.965	2.135.930	0.79	843.692.35	1.71	1.826.220.15	0.92	982.527.80		
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	170.790	341.580	0.64	109.305.60	1.35	230.566.50	0.71	121.260.90		
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	193.730	387.460	0.86	166.607.80	1.63	315.779.90	0.77	149.172.10		
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	605.420	1.210.840	0.64	387.468.80	1.35	817.317.00	0.71	429.848.20		
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	118.030	236.060	0.00	0.00	0.38	44.851.40	0.38	44.851.40		
H	Open track section Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67) / Deonica otvorene pruge Stepanovićevo - Zmajevo (km 97+769.04 - km 102+189.67)												
2	Removal ballast / Uklanjanje zastora	Completion of works / Završetak radova	1	72.386	72.386	0.93	67.318.98	0.97	70.214.42	0.04	2.895.44		
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	229.340	458.680	1.83	419.692.20	1.92	440.332.80	0.09	20.640.60		

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	327.625	655.250	1,78	583.172,50	1,89	619.211,25	0,11	36.038,75
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.355.515	2.711.030	1,66	2.250.154,90	1,88	2.548.368,20	0,22	298.213,30
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	132.670	265.340	1,11	147.263,70	1,19	157.877,30	0,08	10.613,60
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	150.480	300.960	1,11	167.032,80	1,45	218.196,00	0,34	51.163,20
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	467.725	935.450	1,10	514.497,50	1,19	556.592,75	0,09	42.095,25
1	Zmajev station (km 102+189.67 - km 103+382.06) / Stanica Zmajevo (km 102+189.67 - km 103+382.06)										
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	53.230	106.460	0,94	50.036,20	1,39	73.989,70	0,45	23.953,50
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	64.010	128.020	0,91	58.249,10	1,72	110.097,20	0,81	51.848,10
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	180.135	360.270	0,93	167.525,55	1,38	248.586,30	0,45	81.060,75
J	Open track section Zmajev-Vrbas (km 103+382.06 - km 112+861.00) / Deonica otvorene pruge Zmajev - Vrbas (km 103+382.06 - km 112+861.00)										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	582.190	1.164.380	1,74	1.013.010,60	1,86	1.082.873,40	0,12	69.862,80
4	Excavation / Iskopavanja	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	425.565	851.130	1,50	638.347,50	1,66	706.437,90	0,16	68.090,40

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3 631.380	7 262.760	1.47	5 338.128,60	1.64	5 955.463,20	0.17	617.334,60		
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	288.785	577.570	0.57	164.607,45	1.38	398.523,30	0.81	233.915,85		
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	252.900	505.800	0.57	144.153,00	0.83	209.907,00	0.26	65.754,00		
8	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	791.355	1.582.710	0.34	269.060,70	1.38	1.092.069,90	1.04	823.009,20		
9	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	736.620	1.473.240	0.64	471.436,80	0.92	677.690,40	0.28	206.253,60		
K Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)													
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	4.836.970	9.673.940	1.73	8.367.958,10	1.85	8.948.394,50	0.12	580.436,40		
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	112.180	224.360	1.95	218.751,00	1.98	222.116,40	0.03	3.365,40		
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	390.010	780.020	0.95	370.509,50	1.65	643.516,50	0.70	273.007,00		
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	261.450	522.900	1.65	431.392,50	1.80	470.610,00	0.15	39.217,50		
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	281.305	562.610	0.00	0.00	0.15	42.195,75	0.15	42.195,75		
11	Slope topsoiling / Humuziranje kosina	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	16.258	32.516	0.50	8.129,00	0.75	12.193,50	0.25	4.064,50		
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	95.695	191.390	0.35	33.493,25	0.50	47.847,50	0.15	14.354,25		

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
L	Open track section Vrbas-Vrbas existing st. / Deonica otvorene pruge Vrbas - Vrbas postojeća stanica												
11	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	14.046	14.046	0,00	0,00	0,80	11.236,80	0,80	11.236,80		
M	Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)												
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	953.790	1.907.580	1,20	1.144.548,00	1,30	1.239.927,00	0,10	95.379,00		
11	Slope topsoling / Humuziranje kosina	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	12.316	24.632	1,40	17.242,40	1,50	18.474,00	0,10	1.231,60		
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	65.404	130.808	0,60	39.242,40	1,20	78.484,80	0,60	39.242,40		
N	Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (km128+849.48 - km130+141.85)												
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	165.910	331.820	1,00	165.910,00	1,40	232.274,00	0,40	66.364,00		
11	Slope topsoling / Humuziranje kosina	Completion of works / Završetak radova	1	1.518	1.518	0,00	0,00	1,00	1.518,00	1,00	1.518,00		
O	Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)												
3	Foundation Treatment / Obrada temeljnog tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	593.820	1.187.640	1,95	1.157.949,00	2,00	1.187.640,00	0,05	29.691,00		
5	Embankment / Nasip	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	3.543.263	7.086.526	1,94	6.873.930,22	1,96	6.944.795,48	0,02	70.865,26		
6	Subgrade / Planum pruge	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	360.340	720.680	1,92	691.852,80	1,96	706.266,40	0,04	14.413,60		
7	Geocomposite / Geokompozit	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	407.335	814.670	1,92	782.083,20	1,96	798.376,60	0,04	16.293,40		

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
9	Improvement layer / Sloj ojačanja tla	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	1.253.930	2.507.860	1,92	2.407.545,60	1,98	2.482.781,40	0,06	75.235,80
10	Transition layer / Prelazni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	906.420	1.812.840	1,88	1.704.069,60	1,98	1.794.711,60	0,10	90.642,00
11	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	907.380	1.814.760	0,50	453.690,00	1,20	1.088.856,00	0,70	635.166,00
12	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	26.486	26.486	0,00	0,00	0,19	5.032,34	0,19	5.032,34
13	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	163.701	327.402	0,00	0,00	0,30	49.110,30	0,30	49.110,30
15	Service road / Servisni put	Completion of works / Završetak radova	1	287.114	287.114	0,90	258.402,60	1,00	287.114,00	0,10	28.711,40
P	Bačka Topola station (km 142+691,40 - km 144+269,38) / Stanica Bačka Topola (km 142+691,40 - km 144+269,38)										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	90.755	181.510	1,90	172.434,50	2,00	181.510,00	0,10	9.075,50
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	84.855	169.710	1,80	152.739,00	2,00	169.710,00	0,20	16.971,00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	87.110	174.220	1,60	139.376,00	2,00	174.220,00	0,40	34.844,00
8	Improvement layer / Sloj ojačanja tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	286.570	573.140	1,60	458.512,00	1,90	544.483,00	0,30	85.971,00
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	229.390	458.780	1,40	321.146,00	1,80	412.902,00	0,40	91.756,00
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	71.160	142.320	0,50	35.580,00	1,80	128.088,00	1,30	92.508,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Q	Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)										
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	935.090	1.870.180	1,20	1.122.108,00	1,60	1.496.144,00	0,40	374.036,00
11	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	18.182	18.182	0,70	12.727,40	1,00	18.182,00	0,30	5.454,60
R	Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)										
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	66.285	132.570	0,92	60.982,20	1,20	79.542,00	0,28	18.559,80
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	67.120	134.240	0,96	64.435,20	1,20	80.544,00	0,24	16.108,80
9	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	177.095	354.190	0,94	166.469,30	1,16	205.430,20	0,22	38.960,90
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	194.420	388.840	0,50	97.210,00	1,10	213.862,00	0,60	116.652,00
14	Service road / Servisni put	Completion of works / Završetak radova	1	9.877	9.877	0,50	4.938,50	1,00	9.877,00	0,50	4.938,50
S	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)										
10	Protection layer / Zaštitni sloj	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	606.670	1.213.340	1,50	910.005,00	1,80	1.092.006,00	0,30	182.001,00
11	Slope topsoiling / Humuziranje kosina	Completion of works / Završetak radova	1	12.580	12.580	0,70	8.806,00	1,00	12.580,00	0,30	3.774,00
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	90.002	180.004	1,50	135.003,00	1,80	162.003,60	0,30	27.000,60
T	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)										
10	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	226.880	453.760	1,80	408.384,00	1,90	431.072,00	0,10	22.688,00

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)										
3	Foundation Treatment / Obrada temeljnog tla	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	313.220	626.440	0.50	156.610.00	1.00	313.220.00	0.50	156.610.00
4	Excavation / Iskopavanja	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	807.970	1.615.940	0.50	403.985.00	1.00	807.970.00	0.50	403.985.00
5	Embankment / Nasip	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	1.293.530	2.587.060	0.50	646.765.00	1.00	1.293.530.00	0.50	646.765.00
6	Subgrade / Planum pruge	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	231.410	462.820	0.50	115.705.00	1.00	231.410.00	0.50	115.705.00
7	Geocomposite / Geokompozit	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	310.350	620.700	0.50	155.175.00	1.00	310.350.00	0.50	155.175.00
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	567.810	1.135.620	0.50	283.905.00	1.00	567.810.00	0.50	283.905.00
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	827.140	1.654.280	0.05	41.357.00	0.70	578.998.00	0.65	537.641.00
13	Retaining wall / Potporni zid	Completion of works / Završetak radova	1	875.936	875.936	0.30	262.780.80	0.50	437.968.00	0.20	175.187.20
AA	Relocation and protection of telecommunications infrastructure - part 2. TK manholes / Izmještanje i zaštita telekomunikacione infrastrukture - deo 2. okna										
	Manholes / Okna	Completion of each manhole / Završetak svakog okna	292	3.841	1.121.572	136.21	523.182.61	151.81	583.102.21	15.60	59.919.60

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AB	Cable routing for track-side telecommunication cables / Kablovske trase pružnih telekomunikacionih kablova										
1	Cable routing for track-side telecommunication cables- procurement / Kablovske trase pružnih telekomunikacionih kablova - nabavka	Completion of the works / Završetak radova	1	9.197.600	9.197.600	0,41	3.771.016,00	0,56	5.150.656,00	0,15	1.379.640,00
2	Cable routing for track-side telecommunication cables- works / Kablovske trase pružnih telekomunikacionih kablova - radovi	Completion of the works / Završetak radova	1	1.623.000	1.623.000	0,09	146.070,00	0,14	227.220,00	0,05	81.150,00
Summary / Ukupno (USD)					209.735.688	156.438.675,74	170.154.592,51	13.715.916,77			

Branimir A. Turajlija
mast. inž. grad.

License: 441M-0921

Confirmed by Contracting Party
Odgovorni Izvođač radova
Date/Datum: 29.10.2023.

Др. Бранимир А. Турајија
инж. град. инж.

Коста Р. Капикун

инж. град. инж.

Југослава ИКС Број 441М-539-21

415 1100731 19

Др. Коста Р. Капикун
инж. град. инж.

Approved By Supervisor
Nadzorni Organ

Date/Datum: 29.10.2023.



415 3358 19

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
G	Stepanovićevo station (km 96+904.10 - km 97+769.04) / Stepanovićevo (km 96+904.10 - km 97+769.04)											
1	Procurement / Nabavka											
1-4	Switches type 60E1-760-1:14 / Skretnice tipa 60E1-760-1:14	Completion of procurement for each one set of switches / Završetak nabavke za levu ili desnu stranu stanice	10	368.200	3.682.000	8.00	2.945.600,00	10.00	3.682.000,00	2.00	736.400.00	
2	Handling / Manipulacija											
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	9.390	9.390	0.80	7.512.00	1.00	9.390.00	0.20	1.878.00	
1	Zmajev station (km 102+189.67 - km 103+382.06) / Stanica Zmajev (km 102+189.67 - km 103+382.06)											
1-4	Switches / Skretnice											
1-4.1	type 60E1-760-1:14 / tip 60E1-760-1:14	Completion of procurement for each one set of switches / Završetak nabavke svakog pojedinačnog seta skretnica	10	368.199	3.681.993	2.00	736.398.51	4.00	1.472.797.03	2.00	736.398.51	
2	Handling / Manipulacija											
2-4	Switches / Skretnice	Completion of the works / Završetak radova	1	10.596	10.596	0.17	1.801.32	0.34	3.602.64	0.17	1.801.32	
Q	Open track section Bačka Topola-Žednik (km 144+269.38 - km 156+211.82) / Deonica otvorene pruge Bačka Topola - Žednik (km 144+269.38 - km 156+211.82)											
1	Procurement / Nabavka											
1-1	Rail type 60E1 / Šine tipa 60E1	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	2.504.460	5.008.920	0.00	0.00	0.20	500.892.00	0.20	500.892.00	
2	Handling / Manipulacija											
2-1	Rail / Šine	Completion of the works / Završetak radova	1	77.278	77.278	0.00	0.00	0.20	15.455.60	0.20	15.455.60	
R	Žednik station (km 156+211.82 - km 167+600.66) / Stanica Žednik (km 156+211.82 - km 167+600.66)											
1	Procurement / Nabavka											
1-1	Rail / Šine											
1-1.1	Rail type 60E1. / Šine tipa 60E1.	Completion of the Procurement for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	414.829	829.657	0.00	0.00	2.00	829.657.07	2.00	829.657.07	
2	Handling / Manipulacija											
2-1	Rail / Šine	Completion of the works / Završetak radova	1	13.790	13.790	0.00	0.00	0.80	11.032.00	0.80	11.032.00	
T	Naumovićevo station (km 166+666.64 - km 167+686.96) / Stanica Naumovićevo (km 166+666.64 - km 167+686.96)											
3	Works / Radovi											
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak polaganja svakog pojedinačnog seta skretnica	14	17.999	251.986	8.00	143.992.00	14.00	251.986.00	6.00	107.994.00	

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji					
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)						
V	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Željeznički čvor Subotica (km 174+168.84 - km 177+276.75)																
1	Procurement / Nabavka																
1-4	Switches / Skretnice																
1-4.1	type 60E1-300-6° / tip 60E1-300-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojediničnog seta skretnica	53	168.140	8.911.402	17.00	2.858.374.37	20.00	3.362.793.38	3.00	504.419.01						
1-4.3	type 60E1-215-6° / tip 60E1-215-6°	Completion of procurement for each one set of switches / Završetak nabavke svakog pojediničnog seta skretnica	11	154.128	1.695.408	4.00	616.512.12	6.00	924.768.18	2.00	308.256.06						
1-4.4	type 60E1-12° cross / tip 60E1-12° upoc	Completion of procurement for each one set of switches / Završetak nabavke svakog pojediničnog seta skretnica	8	140.116	1.120.931	0.00	0.00	5.00	700.581.95	5.00	700.581.95						
3	Works / Radovi																
3-3	Assembling and laying of switches / Montaža i polaganje skretnica	Completion of laying for each one set of switches / Završetak montaže i postavljanja za svaki pojedinačni set skretnica	108	17.184	1.855.872	0.00	0.00	10.00	171.840.00	10.00	171.840.00						
W	Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)																
1	Procurement / Nabavka																
1-1	Rail type 60E1 / Šine tipa 60E1	Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	1.551.370	3.102.740	0.00	0.00	2.00	3.102.740.00	2.00	3.102.740.00						
2	Handling / Manipulacija																
2-1	Rail / Šine	Completion of the works / Završetak radova	1	47.870	47.870	0.00	0.00	1.00	47.870.00	1.00	47.870.00						
Summary / Ukupno (USD)			249.437.955									98.185.603.87			105.962.819.39		

Confirmed by Contractor /
Potvrđeno izvođač radova:

Date/Datum: 04.10.2023.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 04/10/2023

Билетинић
Билетинић

415.46.579.17



4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
A Railway gallery at km 78+401.27 / Željeznička Galerija u km 78+401.27													
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	221.110	221.110	0.80	176.888.00	0.90	198.999.00	0.10	22.111.00		
B Railway gallery at km 81+283.13 / Željeznička Galerija u km 81+283.13													
2	Pile Cap / Naglavna ploča iznad šipova	Completion of the works / Završetak radova	1	1.857.100	1.857.100	0.80	1.485.680.00	0.90	1.671.390.00	0.10	185.710.00		
3	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	1.341.950	1.341.950	0.60	805.170.00	0.90	1.207.755.00	0.30	402.585.00		
4	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	591.290	591.290	0.00	0.00	0.90	532.161.00	0.90	532.161.00		
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	79.248	79.248	0.43	34.076.64	0.73	57.851.04	0.30	23.774.40		
C Railway bridge at km 81+650.20 / Željeznički Most u km 81+650.20													
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	4	724.925	2.899.700	3.60	2.609.730.00	3.80	2.754.715.00	0.20	144.985.00		
E Overpass bridge at km84+809.19 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 84+809.19 (širina je 9 m, dodatna širina će biti naknadni radovi)													
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	45.261	271.566	5.40	244.409.40	5.70	257.987.70	0.30	13.578.30		
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	70.713	141.426	0.00	0.00	1.80	127.283.40	1.80	127.283.40		
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	15.724	62.896	0.00	0.00	3.00	47.172.00	3.00	47.172.00		
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	205.980	205.980	0.10	20.598.00	0.15	30.897.00	0.05	10.299.00		
F Overpass bridge at km89+315.15 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)													
	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	81.283	406.415	1.20	97.539.60	4.20	341.388.60	3.00	243.849.00		
6	Installation of main girders / Ugradnja glavnih nosača	Completion of installation of each span / Završetak ugradnje svakog raspona	5	20.322	101.610	0.00	0.00	2.00	40.644.00	2.00	40.644.00		

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji			
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
G	Overpass bridge at km92+768.08 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 92+768.08 (širina je 9 m, dodatna širina će biti naknadni radovi)														
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	45 491	272 946		5.40	245 651.40		5.70	259 298.70		0.30	13 647.30	
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16 211	64 844		3.60	58 359.60		3.80	61 601.80		0.20	3 242.20	
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	206 380	206 380		0.40	82 552.00		0.50	103 190.00		0.10	20 638.00	
H	Overpass bridge at km98+149.45 / Nadvožnjak u km 98+149.45														
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	14	66 373	929 222		12.60	836 299.80		13.30	882 760.90		0.70	46 461.10	
5	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span of girder / Završetak svakog raspona nosača sa leve ili desne strane mosta	13	192 444	2 501 772		9.00	1 731 996.00		11.00	2 116 884.00		2.00	384 888.00	
I	Overpass bridge at km101+132.23 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)														
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	74 563	149 126		1.00	74 563.00		1.80	134 213.40		0.80	59 650.40	
J	Overpass bridge at km 101+980.62 / Nadvožnjak u km 101+980.62														
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	1 224	1 224		0.60	734.40		0.80	979.20		0.20	244.80	
K	Overpass bridge at km102+309.98 / Nadvožnjak u km 102+309.98														
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	360 694	721 388		1.00	360 694.00		1.50	541 041.00		0.50	180 347.00	
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	17 680	17 680		0.60	10 608.00		0.80	14 144.00		0.20	3 536.00	
L	Overpass bridge at km105+797.12 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 105+797.12 (širina je 9 m, dodatna širina će biti naknadni radovi)														
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	49 665	297 990		5.40	268 191.00		5.70	283 090.50		0.30	14 899.50	
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	14 572	58 288		3.60	52 459.20		3.80	55 373.60		0.20	2 914.40	

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
Railway bridge at km117+155.43 / Železnički Most u km 117+155.43													
P													
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	51	158.303	8 073.453	43.54	6 892.512.62	44.78	7 088.808.34	1.24	196.295.72		
7	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	48	263.332	12.639.936	1.41	371.298.12	7.06	1.859.123.92	5.65	1.487.825.80		
8	Installation of prestressed concrete girders / Ugradnja nosača od prednapregnutog betona	Completion of installation of each span / Završetak ugradnje svakog raspona	48	65.417	3.140.016	1.41	92.237.97	7.06	461.844.02	5.65	369.606.05		
11	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1.088	899	978.112	161.19	144.909.81	443.26	398.490.74	282.07	253.580.93		
Q	Overpass bridge at km120+571.30 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 120+571.30 (širina je 9 m, dodatna širina će biti naknadni radovi)												
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	8	35.692	285.536	4.00	142.768.00	8.00	285.536.00	4.00	142.768.00		
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	69.060	138.120	0.00	0.00	1.60	110.496.00	1.60	110.496.00		
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	6	16.977	101.862	0.00	0.00	4.80	81.489.60	4.80	81.489.60		
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	7	80.680	564.760	0.00	0.00	3.70	298.516.00	3.70	298.516.00		
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	290.820	290.820	0.00	0.00	0.41	119.236.20	0.41	119.236.20		
R	Overpass bridge at km125+191.62 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)												
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	218.910	218.910	0.00	0.00	0.30	65.673.00	0.30	65.673.00		
S	Overpass bridge at km126+976.09 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)												
5	Prefabricated main girders made of prestressed concrete / Prefabrikovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrikacije nosača svakog pojedinačnog raspona	5	81.105	405.525	0.00	0.00	0.40	32.442.00	0.40	32.442.00		
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	205.470	205.470	0.00	0.00	0.30	61.641.00	0.30	61.641.00		
U	Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00												
2	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	96	6.645	637.920	69.33	460.697.85	85.33	567.017.85	16.00	106.320.00		
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	338.470	338.470	0.12	40.616.40	0.40	135.388.00	0.28	94.771.60		

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
V	Overpass bridge at km139+003.02 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 139+003.02 (širina je 9 m, dodatna širina će biti naknadni radovi)											
5	Prefabricated main girders made of prestressed concrete / Prefabrkovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrkacije nosača svakog pojedinačnog raspona	7	71.864	503.048	4.98	357.882.72	5.48	393.814.72	0.50	35.932.00	
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	258.930	258.930	0.40	103.572.00	0.57	147.590.10	0.17	44.018.10	
W	Overpass bridge at km147+137.33 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 147+137.33 (širina je 9 m, dodatna širina će biti naknadni radovi)											
5	Prefabricated main girders made of prestressed concrete / Prefabrkovani glavni nosači od prednapregnutog betona	Completion of prefabrication of girders for each span / Završetak prefabrkacije nosača svakog pojedinačnog raspona	10	89.916	899.160	0.80	71.932.80	2.80	251.764.80	2.00	179.832.00	
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	453.160	453.160	0.08	36.252.80	0.21	95.163.60	0.13	58.910.80	
X	Overpass bridge at km152+282.46 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 152+282.46 (širina je 9 m, dodatna širina će biti naknadni radovi)											
1	Pile of abutment and pier / Šip obalnog stuba i stuba mosta	Completion of each pile located on abutment or pier / Završetak šipova na svakom obalnom stubu ili stubu mosta	64	6.936	443.904	57.60	399.513.60	64.00	443.904.00	6.40	44.390.40	
6	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	445.510	445.510	0.43	191.569.30	0.90	400.959.00	0.47	209.389.70	
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	197.070	197.070	0.45	88.681.50	0.80	157.656.00	0.35	68.974.50	
Y	Overpass bridge at km160+094.84 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 160+094.84 (širina je 9 m, dodatna širina će biti naknadni radovi)											
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	60.103	60.103	0.00	0.00	0.81	48.683.43	0.81	48.683.43	
Z	Overpass bridge at km163+562.52 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 163+562.52 (širina je 9 m, dodatna širina će biti naknadni radovi)											
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	399.500	399.500	0.47	187.765.00	0.50	199.750.00	0.03	11.985.00	
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	82.734	82.734	0.00	0.00	0.86	71.151.24	0.86	71.151.24	

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
AA	Overpass bridge at km168+690.22 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi)												
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	10	33.634	336.340	0.41	13.789.94	8.61	289.588.74	8.20	275.798.80		
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	83.159	166.318	0.43	35.758.37	0.80	66.527.20	0.37	30.768.83		
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	8	23.247	185.976	1.40	32.545.80	2.80	65.091.60	1.40	32.545.80		
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	251.120	251.120	0.00	0.00	0.05	12.556.00	0.05	12.556.00		
AB	Overpass bridge at km170+834.26 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 170+834.26 (širina je 9 m, dodatna širina će biti naknadni radovi)												
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	30.242	30.242	0.00	0.00	0.32	9.677.44	0.32	9.677.44		
AC	Overpass bridge at km172+193.38 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 172+193.38 (širina je 9 m, dodatna širina će biti naknadni radovi)												
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	27.519	27.519	0.00	0.00	1.00	27.519.00	1.00	27.519.00		
AE	Railway gallery at km 177+623.9 / Galerija u km 177+623.9												
2	Pier shaft and wall / Telo stuba i zid	Completion of the works / Završetak radova	1	1.791.650	1.791.650	0.68	1.218.322.00	0.78	1.397.487.00	0.10	179.165.00		
AG	Overpass bridge at km179+395.83 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km179+395.83 (širina je 9m, dodatna širina će biti naknadni radovi)												
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	297.970	297.970	0.20	59.594.00	0.69	205.599.30	0.49	146.005.30		
10	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2.830	2.830	0.00	0.00	0.42	1.188.60	0.42	1.188.60		
11	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	63.092	63.092	0.00	0.00	1.00	63.092.00	1.00	63.092.00		
12	Pavement / Kolovoz	Completion of the pavement / Završetak kolovoza	1	69.058	69.058	0.56	38.672.48	0.78	53.865.24	0.22	15.192.76		
AH	Overpass bridge at km180+969.60 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 180+969.60 (širina je 9m, dodatna širina će biti naknadni radovi)												
7	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	381.150	381.150	0.19	72.418.50	0.58	221.067.00	0.39	148.648.50		
10	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	5.650	5.650	0.00	0.00	0.32	1.808.00	0.32	1.808.00		
11	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	77.346	77.346	0.00	0.00	0.93	71.931.78	0.93	71.931.78		

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
AI	Overpass bridge at km184+258.47 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 184+258.47(širina je 9m, dodatna širina će biti naknadni radovi)											
11	Drainage / Drenaža	Completion of the drainage work / Završetak radova na drenaži	1	2 833	2 833	0.00	0.00	0.40	1 133.20	0.40	1 133.20	
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	45 916	45 916	0.00	0.00	0.86	39 487.76	0.86	39 487.76	
AG	Underpass at railway / Podvožnjak ispod pruge											
1	Underpass at km 97+034.94 / Podvožnjak u km 97+034.94											
1-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	62 360	62 360	0.40	24 944.16	0.70	43 652.28	0.30	18 708.12	
1-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	2 858.185	2 858.185	0.20	571 637.00	0.60	1 714 911.00	0.40	1 143 274.00	
1-3.	Reinforcement Works / Armirajući radovi	Completion of the works / Završetak radova	1	1 704.518	1 704 518	0.20	340 903.52	0.30	511 355.28	0.10	170 451.76	
1-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	571 637	571 637	0.10	57 163.70	0.35	200 072.95	0.25	142 909.25	
8	Underpass at km 157+443.73 / Podvožnjak u km 157+443.73											
8-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	81 788	81 788	0.40	32 715.17	0.45	36 804.56	0.05	4 089.40	
8-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	4 157 553	4 157 553	0.12	498 906.31	0.24	997 812.62	0.12	498 906.31	
8-3.	Reinforcement Works / Armirajući radovi	Completion of the works / Završetak radova	1	1 826 597	1 826 597	0.15	273 989.53	0.28	511 447.13	0.13	237 457.59	
8-4.	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	749 723	749 723	0.11	82 469.49	0.23	172 436.20	0.12	89 966.71	
9	Underpass at km 174+515.35 / Podvožnjak u km 174+515.35											
9-1.	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	88 204	88 204	0.77	67 917.33	0.80	70 563.46	0.03	2 646.13	
9-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	3 822 187	3 822 187	0.99	3 783 965.33	0.98	3 745 743.46	-0.01	-38 221.87	
AK	Culvert / Propust											
17	Culvert at km 163+413.36 / Propust u km 163+413.36	Completion of half of the culvert box / Završetak polovine propusta	2	128 700	257 400	1.80	231 660.34	1.90	244 530.36	0.10	12 870.02	
19	Culvert at km 178+103.00 / Propust u km 178+103.00	Completion of half of the culvert box / Završetak polovine propusta	2	97 131	194 262	1.27	123 356.61	1.50	145 696.78	0.23	22 340.17	

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AL	Subway / Pothodnik										
6	Subway in Vrbas railway station / Pothodnik u stanici Vrbas										
6-2	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	351 840	351 840	0.66	232 214.40	0.74	260 361.60	0.08	28 147.20
12	Subway in Subotica passenger railway station / Pothodnik u putničkoj stanici Subotica										
12-2	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	1,396 620	1,396 620	0.27	377 087.40	0.32	446 918.40	0.05	69 831.00
12-3	Reinforcement Works / Armirajući radovi	Completion of the works / Završetak radova	1	698 310	698 310	0.27	188 543.70	0.32	223 459.20	0.05	34 915.50
13	Service subway in Subotica freight railway station / Servisni pothodnik u teretnoj stanici Subotica										
13-2	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	816 540	816 540	0.39	318 450.60	0.51	416 435.40	0.12	97 984.80
13-3	Reinforcement Works / Armirajući radovi	Completion of the works / Završetak radova	1	408 270	408 270	0.40	163 308.00	0.59	240 879.30	0.19	77 571.30
13-4	Waterproofing / hidroizolacija	Completion of the works / Završetak radova		66 684	66 684	0.00	0.00	0.18	12 003.14	0.18	12 003.14
Summary / Ukupno (USD)			253,938,256			147,547,362.71		157,948,261.88		10,400,919.17	

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum:

Approved By Supervisor /
Nadzorni Organ:

Date/Datum:



Бранимир А. Турајлија
инж. инж. град.
Бр. лиценце: 441М-539-21



Бранимир А. Турајлија
инж. инж. град.
Бр. лиценце: 441М-539-21

Коста Р. Кариклић
инж. град. инж.
Бр. лиценце: 441М-539-21



5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
D	Overpass at km 89+315.15 of the railway line / Nadvožnjak u km 89+315.15 željezničke pruge													
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	553.344	553.344	0,02	11.066,88	0,03	16.600,32	0,01	5.533,44			
F	Overpass at km 92+768.08 of the railway line / Nadvožnjak u km 92+768.08 željezničke pruge													
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	6.264	6.264	0,00	0,00	0,99	6.201,36	0,99	6.201,36			
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	307.680	307.680	0,00	0,00	0,12	36.921,60	0,12	36.921,60			
G	Overpass at km 95+739.56 of the railway line / Nadvožnjak u km 95+739.56 željezničke pruge													
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	4.317	4.317	0,00	0,00	0,75	3.237,75	0,75	3.237,75			
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	297.508	297.508	0,00	0,00	0,18	53.551,44	0,18	53.551,44			
I	Overpass at km 98+149.45 of the railway line / Nadvožnjak u km 98+149.45 željezničke pruge													
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	12.041	12.041	0,00	0,00	0,40	4.816,40	0,40	4.816,40			
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	324.685	324.685	0,00	0,00	0,09	29.221,65	0,09	29.221,65			
L	Detour of municipal road Kucura – Zmajevu / Devijacija opštinskog puta Kucura - Zmajevu													
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	271.421	271.421	0,44	119.425,24	0,47	127.567,87	0,03	8.142,63			
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	196.998	196.998	0,00	0,00	0,45	88.649,10	0,45	88.649,10			
O	Overpass at km 108+115.69 of the railway line. / Nadvožnjak u km 108+115.69 željezničke pruge													
1	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	350.183	350.183	0,21	73.538,43	0,30	105.054,90	0,09	31.516,47			

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
S	Underpass at km 118+708.31 of the railway line / Podvožnjak u km 118+708.31 željezničke pruge													
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	167.099	167.099	0,80	133.679,20	1,00	167.099,00	0,20	33.419,80			
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	168.858	168.858	0,70	118.200,60	0,90	151.972,20	0,20	33.771,60			
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	5.641	5.641	0,00	0,00	1,00	5.641,00	1,00	5.641,00			
T	Overpass at km 120+571.30 of the railway line / Nadvožnjak u km 120+571.30 željezničke pruge													
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	4.198	4.198	0,00	0,00	1,00	4.198,00	1,00	4.198,00			
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	264.875	264.875	0,00	0,00	0,15	39.731,25	0,15	39.731,25			
V	Overpass at km 125+191.62 of the railway line / Nadvožnjak u km 125+191.62 željezničke pruge													
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	5.178	5.178	0,00	0,00	1,00	5.178,00	1,00	5.178,00			
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	347.442	347.442	0,00	0,00	0,15	52.116,30	0,15	52.116,30			
W	Overpass at km 126+976.11 of the railway line / Nadvožnjak u km 126+976.11 željezničke pruge													
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	224.360	224.360	0,60	134.616,00	1,00	224.360,00	0,40	89.744,00			
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	104.054	104.054	0,00	0,00	0,10	10.405,40	0,10	10.405,40			
AC	Overpass at km 139+003.02 of the railway line / Nadvožnjak u km 139+003.02 željezničke pruge													
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	107.206	107.206	0,00	0,00	0,50	53.603,00	0,50	53.603,00			
AD	Underpass at km 142+055.50 of the railway line / Podvožnjak u km 142+055.50 željezničke pruge													
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	135.079	135.079	0,80	108.063,20	0,90	121.571,10	0,10	13.507,90			
7	Service road 3 / Servisni put 3	Completion of the works / Završetak radova	1	53.644	53.644	0,00	0,00	0,80	42.915,20	0,80	42.915,20			

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Prilaznoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AE	subway at km 142+713.52 of the railway line / Pothodnik u km 142+713.52 željezničke pruge										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	3.721	3.721	0,00	0,00	1,00	3.721,00	1,00	3.721,00
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	11.762	11.762	0,00	0,00	1,00	11.762,00	1,00	11.762,00
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	25.662	25.662	0,00	0,00	0,80	20.529,60	0,80	20.529,60
AI	Underpass at km 156+455.99 of the railway line / Podvožnjak u km 156+455.99 željezničke pruge										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	69.281	69.281	0,30	20.784,30	1,00	69.281,00	0,70	48.496,70
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	115.761	115.761	0,00	0,00	0,70	81.032,70	0,70	81.032,70
5	Service road / Servisni put	Completion of the works / Završetak radova	1	23.669	23.669	0,00	0,00	0,80	18.935,20	0,80	18.935,20
6	Service road-macadam / Servisni put - mak	Completion of the works / Završetak radova	1	161.753	161.753	0,00	0,00	0,80	129.402,40	0,80	129.402,40
AL	Overpass at km 163+671.71 of the railway line / Nadvožnjak u km 163+671.71 željezničke pruge										
6	Access road to NAUMIČEVO STATION / Pri	Completion of the works / Završetak radova	1	715.824	715.824	0,00	0,00	0,50	357.912,00	0,50	357.912,00
AP	Underpass at km 174+515.35 of the railway line / Podvožnjak u km 174+515.35 željezničke pruge										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	29.195	29.195	0,00	0,00	0,58	16.933,10	0,58	16.933,10
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	119.939	119.939	0,00	0,00	0,83	99.549,37	0,83	99.549,37
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	721.068	721.068	0,00	0,00	0,56	403.798,08	0,56	403.798,08
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	41.906	41.906	0,00	0,00	0,17	7.124,02	0,17	7.124,02
5	Service road / Servisni put	Completion of the works / Završetak radova	1	481.717	481.717	0,00	0,00	0,30	144.515,10	0,30	144.515,10

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AU	Overpass at km 179+395.83 of the railway line / Nadvožnjak u km 179+395.83 željezničke pruge										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	356.315	356.315	0.80	285.052,00	1,00	356.315,00	0.20	71.263,00
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	294.729	294.729	0.50	147.364,50	0.90	265.256,10	0.40	117.891,60
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	13.369	13.369	0.00	0,00	0.50	6.684,50	0.50	6.684.50
AW	Overpass at km 184+258.47 of the railway line / Nadvožnjak u km 184+258.47 željezničke pruge										
6	Access road to the SPN "KELEBIJA" / Pristupni put do PSN Kelebija	Completion of the works / Završetak radova	1	14.446	14.446	0,00	0,00	0,10	1.444,60	0,10	1.444,60
Summary / Ukupno (USD)					27.374.721		5.591.487,61		7.784.505,87		2.193.018,26

Confirmed by Contractor
Odgovorni Izvođač radova

Date/Datum: 04.10.2023.

415110073119

Approved By Supervisor/
Nadzorni Organ

Date/Datum: 04.10.2023.

415353815

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L	Drainage works in Subotica Passenger Station and Subotica Freight Station / Drenažni radovi u putničkoj i teretnoj stanici Subotica										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	452.749	452.749	0.14	63.384,86	0.30	135.824,70	0.16	72.439,84
	Summary / Ukupno (USD)				8.971.793		708.848,68		781.288,52		72.439,84

Confirmed by Contractor /
Odgovorni izvođač radova:

Date/Datum: 14.10.2023.



Approved By Supervisor /
Nadzorni Organ:

Date/Datum: 04.10.2023.g



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)
Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
A Electric traction fixed installations-QCS: Novi Sad / Stabilna postrojenja električna vuče - KM: Novi Sad														
A-3	Electrical works / Elektro radovi													
11	Drop arm-procurement / Nosač opreme - nabavka	Completion of procurement for left or right side of station / Zavšetak nabavke za levu ili desnu stranu stanice	2	15.054	30.108	1,60	24.086,40	2,00	30.108,00	0,40	6.021,60			
B	Electric traction fixed installations-QCS: Novi Sad - Rumenska / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenska													
B-3	Electrical works / Elektro radovi													
1	Single cantilever- procurement / Jednostruka konzola - nabavka	Completion of procurement for left or right track / Zavšetak nabavke za levi ili desni kolosek	2	164.713	329.426	1,50	247.069,50	1,60	263.540,80	0,10	16.471,30			
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Zavšetak radova na levom ili desnom koloseku	2	112.304	224.608	0,10	11.230,40	1,00	112.304,00	0,90	101.073,60			
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Zavšetak radova na levom ili desnom koloseku	2	38.556	77.112	0,00	0,00	0,80	30.844,80	0,80	30.844,80			
9	Drop arm-procurement / Nosač opreme - nabavka	Completion of procurement for left or right track / Zavšetak nabavke za levi ili desni kolosek	2	8.895	17.790	1,60	14.232,00	1,80	16.011,00	0,20	1.779,00			
13	Bypass feeder-procurement / Obilazni vod - nabavka	Completion of procurement for left or right track / Zavšetak nabavke za levi ili desni kolosek	2	55.512	111.024	1,00	55.512,00	1,60	88.819,20	0,60	33.307,20			
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right track / Zavšetak nabavke za levi ili desni kolosek	2	12.433	24.866	0,00	0,00	0,80	9.946,40	0,80	9.946,40			
23	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right track / Zavšetak nabavke za levi ili desni kolosek	2	29.869	59.738	0,00	0,00	0,80	23.895,20	0,80	23.895,20			
25	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right track / Zavšetak nabavke za levi ili desni kolosek	2	3.848	7.696	1,00	3.848,00	1,20	4.617,60	0,20	769,60			

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
C Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka														
C-3 Electrical works / Elektro radovi														
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	5.131	10.262	1.60	8.209.60	1.80	9.235.80	0.20	1.026.20			
17	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	46.462	92.924	0.00	0.00	0.80	37.169.60	0.80	37.169.60			
D Electric traction fixed installations-OCS: Rumenka - Kisač / Stabilna postrojenja električna vuče - KM: Rumenka - Kisač														
D-2 Civil works / Građevinski radovi														
4	OCS poles and portals- works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	82.902	165.804	1.40	116.062.80	1.70	140.933.40	0.30	24.870.60			
D-3 Electrical works / Elektro radovi														
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.849	91.698	0.00	0.00	0.40	18.339.60	0.40	18.339.60			
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.219	26.438	0.00	0.00	0.40	5.287.60	0.40	5.287.60			
E Electric traction fixed installations-OCS: Kisač / Stabilna postrojenja električna vuče - KM: Kisač														
E-2 Civil works / Građevinski radovi														
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	77.175	154.350	1.60	123.480.00	1.80	138.915.00	0.20	15.435.00			
E-3 Electrical works / Elektro radovi														
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	28.333	56.666	0.00	0.00	0.40	11.333.20	0.40	11.333.20			
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.582	45.164	0.00	0.00	0.30	6.774.60	0.30	6.774.60			

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Privremeni radovi po ovoj		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.079	6.158	1,60	4.926,40	1,80	5.542,20	0,20	615,80			
15	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	54.075	108.150	1,00	54.075,00	1,60	86.520,00	0,60	32.445,00			
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.433	24.866	0,00	0,00	0,80	9.946,40	0,80	9.946,40			
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.187	66.374	0,00	0,00	0,80	26.549,60	0,80	26.549,60			
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1,00	3.848,00	1,20	4.617,60	0,20	769,60			
F Electric traction fixed installations-OCS: KIsac - Stepanovićevo / Stabilna postrojenja električna vuče - KM: KIsac - Stepanovićevo														
F-2	Civil works / Građevinski radovi													
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	130.520	261.040	1,60	208.832,00	1,80	234.936,00	0,20	26.104,00			
F-3	Electrical works / Elektro radovi													
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	48.940	97.880	0,00	0,00	0,40	19.576,00	0,40	19.576,00			
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	13.219	26.438	0,00	0,00	0,30	3.965,70	0,30	3.965,70			
G	Electric traction fixed installations-OCS: Stepanovićevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo													
G-3	Electrical works / Elektro radovi													
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.576	39.152	0,00	0,00	0,40	7.830,40	0,40	7.830,40			

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.625	35.250	0.00	0.00	0.30	5.287.50	0.30	5.287.50		
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.421	6.842	1.60	5.473.60	1.80	6.157.80	0.20	684.20		
15	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	28.512	57.024	1.00	28.512.00	1.60	45.619.20	0.60	17.107.20		
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.550	53.100	0.00	0.00	0.80	21.240.00	0.80	21.240.00		
H	Electric traction fixed installations-OCS: Stepanovićevo - Zmajevo / Stabljena postrojenja električna vuče - KM: Stepanovićevo - Zmajevo												
H-3	Electrical works / Elektro radovi												
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	38.121	76.242	0.00	0.00	0.40	15.248.40	0.40	15.248.40		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.914	19.828	0.00	0.00	0.30	2.974.20	0.30	2.974.20		
1	Electric traction fixed installations-OCS: Zmajevo / Stabljena postrojenja električna vuče - KM: Zmajevo												
I-2	Civil works / Građevinski radovi												
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	99.236	198.472	1.60	158.777.60	1.80	178.624.80	0.20	19.847.20		
I-3	Electrical works / Elektro radovi												
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	25.242	50.484	0.00	0.00	0.40	10.096.80	0.40	10.096.80		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.582	45.164	0.00	0.00	0.30	6.774,60	0.30	6.774,60			
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.052	4.104	1.60	3.283,20	1.80	3.693,60	0.20	410,40			
15	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	55.419	110.838	1.00	55.419,00	1.60	88.670,40	0.60	33.251,40			
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.433	24.866	0.00	0,00	0.80	9.946,40	0.80	9.946,40			
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	26.550	53.100	0.00	0,00	0.80	21.240,00	0.80	21.240,00			
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1.00	3.848,00	1.20	4.617,60	0.20	769,60			
J	Electric traction fixed Installations-OCS: Zmajevo- Novi Vrbas / Stabljena postrojenja električna vuče - KM: Zmajevo - Vrbas Nova													
J-3	Electrical works / Elektro radovi													
13	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	21.380	42.760	1.00	21.380,00	1.60	34.208,00	0.60	12.828,00			
17	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	13.274	26.548	0.00	0,00	0.80	10.619,20	0.80	10.619,20			
K	Electric traction fixed Installations-OCS: Vrbas new / Stabljena postrojenja električna vuče - KM: Vrbas Nova													
K-2	Civil works / Građevinski radovi													
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	101.061	202.122	1,20	121.273,20	1,60	161.697,60	0,40	40.424,40			

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K-3	Electrical works / Elektro radovi										
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.736	5.472	1.60	4.377,60	1.80	4.924.80	0.20	547,20
17	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	46.462	92.924	0.00	0.00	0.80	37.169.60	0.80	37.169.60
L	Electric traction fixed installations-OCS: Vrbas new-Vrbas existing / Stabljena postrojenja električna vuče - KM: Vrbas Nova - Vrbas postojeća										
L-2	Civil works / Građevinski radovi										
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	33.444	66.888	1.20	40.132.80	1.60	53.510.40	0.40	13.377,60
M	Electric traction fixed installations-OCS: Vrbas existing / Stabljena postrojenja električna vuče - KM: Vrbas postojeća										
M-2	Civil works / Građevinski radovi										
3	OCS poles and portals- procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	36.070	72.140	1.20	43.284,00	1.60	57.712.00	0.40	14.428.00
M-3	Electrical works / Elektro radovi										
15	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levi ili desni kolosek	2	7.459	14.918	0.00	0.00	0.80	5.967,20	0.80	5.967,20
17	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	13.274	26.548	0.00	0.00	0.80	10.619.20	0.80	10.619.20
N	Electric traction fixed installations-OCS: Vrbas new-Lovćenac / Stabljena postrojenja električna vuče - KM: Vrbas Nova - Lovćenac										
N-2	Civil works / Građevinski radovi										
4	OCS poles and portals- works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	293.908	587.816	0.90	264.517,20	1.10	323.298.80	0.20	58.781,60
N-3	Electrical works / Elektro radovi										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	145.790	291.580	0.00	0.00	0.40	58.316,00	0.40	58.316,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinичna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	46.267	92.534	0,00	0,00	0,30	13.880,10	0,30	13.880,10		
13	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	17.689	35.378	1,00	17.689,00	1,60	28.302,40	0,60	10.613,40		
19	Disconnectors-procurement / Raslavljač - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	13.274	26.548	0,00	0,00	0,80	10.619,20	0,80	10.619,20		
O Electric traction fixed installations-OCS: Lovćenac / Stabilna postrojenja električna vuče - KM: Lovćenac													
O-3	Electrical works / Elektro radovi												
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	29.879	59.758	0,00	0,00	0,40	11.951,60	0,40	11.951,60		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	20.930	41.860	0,00	0,00	0,30	6.279,00	0,30	6.279,00		
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.763	7.526	1,60	6.020,80	1,80	6.773,40	0,20	752,60		
15	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	61.324	122.648	1,00	61.324,00	1,60	98.118,40	0,60	36.794,40		
19	Disconnectors-procurement / Raslavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.433	24.866	0,00	0,00	0,80	9.946,40	0,80	9.946,40		
21	Disconnectors-procurement / Raslavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	33.187	66.374	0,00	0,00	0,80	26.549,60	0,80	26.549,60		
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1,00	3.848,00	1,20	4.617,60	0,20	769,60		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
P Electric traction fixed Installations-OCS: Lovćenac - Bačka Topola / Stabljena postrojenja električna vuče - KM: Lovćenac - Bačka Topola														
P-2 Civil works / Građevinski radovi														
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	259.329	518.658	1.48	383.806.92	1.55	401.959.95	0.07	18.153.03			
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	47.519	95.038	1.48	70.328.12	1.55	73.654.45	0.07	3.326.33			
P-3 Electrical works / Elektro radovi														
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	110.759	221.518	0.00	0.00	0.40	44.303.60	0.40	44.303.60			
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	33.047	66.094	0.00	0.00	0.30	9.914.10	0.30	9.914.10			
Q Electric traction fixed Installations-OCS: Bačka Topola / Stabljena postrojenja električna vuče - KM: Bačka Topola														
Q-2 Civil works / Građevinski radovi														
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	99.576	199.152	0.50	49.788.00	0.69	68.707.44	0.19	18.919.44			
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.571	45.142	0.50	11.285.50	0.69	15.573.99	0.19	4.288.49			
Q-3 Electrical works / Elektro radovi														
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	21.636	43.272	0.00	0.00	0.40	8.654.40	0.40	8.654.40			
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	25.336	50.672	0.00	0.00	0.30	7.600.80	0.30	7.600.80			
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.763	7.526	1.60	6.020.80	1.80	6.773.40	0.20	752.60			

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
15	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	78.381	156.762	1.00	78.381,00	1.60	125.409,60	0.60	47.028,60		
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	17.406	34.812	0.00	0.00	0.80	13.924,80	0.80	13.924,80		
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	39.825	79.650	0.00	0.00	0.80	31.860,00	0.80	31.860,00		
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1.00	3.848,00	1.20	4.617,60	0.20	769,60		
R	Electric traction fixed Installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik												
R-2	Civil works / Građevinski radovi												
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	241.790	483.580	1.81	437.639,90	1.97	476.326,30	0.16	38.686,40		
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	46.728	93.456	1.81	84.577,68	1.97	92.054,16	0.16	7.476,48		
R-3	Electrical works / Elektro radovi												
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	103.547	207.094	0.00	0.00	0.40	41.418,80	0.40	41.418,80		
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	36.352	72.704	0.00	0.00	0.30	10.905,60	0.30	10.905,60		
15	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	13.274	26.548	0.00	0.00	0.80	10.619,20	0.80	10.619,20		

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
S	Electric traction fixed installations-OCS: Zednik / Stabilna postrojenja električna vuče - KM: Žednik													
S-2	Civil works / Građevinski radovi													
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	71.603	143.206	0,98	70.170,94	1,06	75.899,18	0,08	5.728,24			
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.235	32.470	0,98	15.910,30	1,06	17.209,10	0,08	1.298,80			
S-3	Electrical works / Elektro radovi													
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	31.939	63.878	0,00	0,00	0,40	12.775,60	0,40	12.775,60			
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	23.133	46.266	0,00	0,00	0,30	6.939,90	0,30	6.939,90			
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	2.736	5.472	1,60	4.377,60	1,80	4.924,80	0,20	547,20			
15	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	60.590	121.180	1,00	60.590,00	1,60	96.944,00	0,60	36.354,00			
19	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	12.433	24.866	0,00	0,00	0,80	9.946,40	0,80	9.946,40			
21	Disconnectors-procurement / Rastavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	36.506	73.012	0,00	0,00	0,80	29.204,80	0,80	29.204,80			
23	Arresters-procurement / Odvodnici prenapona - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	3.848	7.696	1,00	3.848,00	1,20	4.617,60	0,20	769,60			

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
T	Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabljena postrojenja električna vuče - KM: Žednik - Naumovicevo											
T-2	Civil works / Građevinski radovi											
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	194.184	388.368	1.80	349.531,20	1.90	368.949,60	0.10	19.418,40	
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	29.304	58.608	1.80	52.747,20	1.90	55.677,60	0.10	2.930,40	
T-3	Electrical works / Elektro radovi											
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	84.486	168.972	0.00	0.00	0.40	33.794,40	0.40	33.794,40	
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	19.828	39.656	0.00	0.00	0.30	5.948,40	0.30	5.948,40	
U	Electric traction fixed installations-OCS: Naumovicevo / Stabljena postrojenja električna vuče - KM: Naumovicevo											
U-3	Electrical works / Elektro radovi											
11	Drop arm-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	6.842	13.684	1.60	10.947,20	2.00	13.684,00	0.40	2.736,80	
17	Disconnectors-procurement / Rasvavljač - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	39.825	79.650	0.00	0.00	1.60	63.720,00	1.60	63.720,00	
V	Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stabljena postrojenja električna vuče - KM: Naumovicevo - Subotica putnička											
V-2	Civil works / Građevinski radovi											
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	301.111	602.222	1.28	385.422,08	1.60	481.777,60	0.32	96.355,52	
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	39.995	79.990	1.28	51.193,60	1.60	63.992,00	0.32	12.798,40	
V-3	Electrical works / Elektro radovi											
15	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	20.647	41.294	1.00	20.647,00	1.60	33.035,20	0.60	12.388,20	

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC/ Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
W	Electric traction fixed installations-OCS: Subotica freight / Stabljena postrojenja električna vuče - KM: Subotica teretna										
W-2	Civil works / Građevinski radovi										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	91.533	183.066	0,05	4.576,65	1,20	109.839,60	1,15	105.262,95
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	13.475	26.950	0,05	673,75	1,20	16.170,00	1,15	15.496,25
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	67.162	134.324	0,00	0,00	0,40	26.864,80	0,40	26.864,80
X	Electric traction fixed installations-OCS: Subotica passenger / Stabljena postrojenja električna vuče - KM: Subotica putnička										
X-2	Civil works / Građevinski radovi										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	162.857	325.714	0,05	8.142,85	1,20	195.428,40	1,15	187.285,55
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	21.384	42.768	0,05	1.069,20	1,20	25.660,80	1,15	24.591,60
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	367.412	734.824	0,00	0,00	0,40	146.964,80	0,40	146.964,80
X-3	Electrical works / Elektro radovi										
11	Drop arm-procurement / Nosac opreme - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	29.082	58.164	1,90	55.255,80	2,00	58.164,00	0,10	2.908,20
15	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	82.872	165.744	1,00	82.872,00	1,60	132.595,20	0,60	49.723,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Y	Electric traction fixed installations-OCS: Subotica passenger - State border / Stabljena postrojenja električna vuče - OK Subotica putnička - Državna granica										
Y-2	Civil works / Građevinski radovi										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	164.743	329.486	0,05	8.237,15	0,80	131.794,40	0,75	123.557,25
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.116	56.232	0,05	1.405,80	0,80	22.492,80	0,75	21.087,00
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	219.724	439.448	1,00	219.724,00	1,20	263.668,80	0,20	43.944,80
Y-3	Electrical works / Elektro radovi										
13	Bypass feeder-procurement / Oblazni vod - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	14.628	29.256	1,00	14.628,00	1,60	23.404,80	0,60	8.776,80
Summary / Ukupno (USD)			80.679.702		41.017.615,21		43.474.595,14		2.456.979,93		

Branimir A. Turajlija
mast. inž. građ.

br. licence: 441M0921

Confirmed by Contractor /
Odgovorni izvođač radova:

Date/Datum :

04.10.2023

Approved By Supervisor/
Nadzorni Organ:

Date/Datum :

04.10.2023

Коста Р. Кариклић

инж. грађ. инж.

лиценца/ ИКС број 441М-539-21

[Signature]



8. Electrical Traction Substation - EVP, PSN, PS / Stablna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Pratirenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
A	RECONSTRUCTION OF "Novi Sad" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Novi Sad" - ELEKTRO DEO												
A-3	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA												
1	Traction transformer / Vučni transformator	pcs / kom.	2	532.484	1.064.968	0.00	0.00	1.00	532.484,00	1.00	532.484,00		
2	Auxiliary transformer / Kućni transformator	pcs / kom.	1	26.806	26.806	0.00	0.00	0.40	10.722,40	0.40	10.722,40		
3	110kV circuit breaker / 110kV prekidač	pcs / kom.	2	83.599	167.198	0.00	0.00	1.00	83.599,00	1.00	83.599,00		
4	110kV disconnecter motor-operated / 110kV rastavljač na motorni pogon	pcs / kom.	1	24.243	24.243	0.00	0.00	0.50	12.121,50	0.50	12.121,50		
5	110kV disconnecter manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11.704	58.520	0.00	0.00	2.00	23.408,00	2.00	23.408,00		
6	110kV Current transformer / 110kV strujni transformator	pcs / kom.	2	22.571	45.142	0.00	0.00	1.00	22.571,00	1.00	22.571,00		
7	110kV Voltage transformer / 110kV naponski transformator	pcs / kom.	2	20.899	41.798	0.00	0.00	1.00	20.899,00	1.00	20.899,00		
8	110kV Lightning Arrester / 110kV odvodnik prenapona	pcs / kom.	4	8.359	33.436	0.00	0.00	2.00	16.718,00	2.00	16.718,00		
9	25kV Air Insulation Switchgears / 25kV vazdušnom izolovano razvodno postrojenje	set / kpl.	1	524.345	524.345	0.00	0.00	0.40	209.738,00	0.40	209.738,00		
12	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	273.285	273.285	0.00	0.00	0.40	109.314,00	0.40	109.314,00		
B	RECONSTRUCTION OF "Vrbas" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Vrbas" - ELEKTRO DEO												
B-3	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA												
1	Traction transformer / Vučni transformator	pcs / kom.	2	532.484	1.064.968	0.00	0.00	1.00	532.484,00	1.00	532.484,00		
2	Auxiliary transformer / Kućni transformator	pcs / kom.	1	26.806	26.806	0.00	0.00	0.40	10.722,40	0.40	10.722,40		
3	110kV circuit breaker / 110kV prekidač	pcs / kom.	2	83.599	167.198	0.00	0.00	1.00	83.599,00	1.00	83.599,00		
4	110kV disconnecter motor-operated / 110kV rastavljač na motorni pogon	pcs / kom.	1	24.243	24.243	0.00	0.00	0.50	12.121,50	0.50	12.121,50		
5	110kV disconnecter manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11.704	58.520	0.00	0.00	2.00	23.408,00	2.00	23.408,00		
6	110kV Current transformer / 110kV strujni transformator	pcs / kom.	2	22.571	45.142	0.00	0.00	1.00	22.571,00	1.00	22.571,00		
7	110kV Voltage transformer / 110kV naponski transformator	pcs / kom.	2	20.899	41.798	0.00	0.00	1.00	20.899,00	1.00	20.899,00		
8	110kV Lightning Arrester / 110kV odvodnik prenapona	pcs / kom.	4	8.359	33.436	0.00	0.00	2.00	16.718,00	2.00	16.718,00		

8. Electrical Traction Substation - EVP, PSN, PS / Stabljena postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi				Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)					
9	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	448,149	448,149	0,00	0,00	0,40	179,259,60	0,40	179,259,60	0,40	179,259,60	0,40	109,314,00	
12	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	273,285	273,285	0,00	0,00	0,40	109,314,00	0,40	109,314,00	0,40	109,314,00	0,40	109,314,00	
C	RECONSTRUCTION OF "Subotica" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Subotica" - ELEKTRO DEO															
C-3	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA															
1	Traction transformer / Vučni transformator	pcs / kom.	2	532,484	1,064,968	0,00	0,00	1,00	532,484,00	1,00	532,484,00	1,00	532,484,00	1,00	532,484,00	
2	Auxiliary transformer / Kućni transformator	pcs / kom.	1	26,806	26,806	0,00	0,00	0,40	10,722,40	0,40	10,722,40	0,40	10,722,40	0,40	10,722,40	
3	110kV circuit breaker / 110kV prekidač	pcs / kom.	2	83,599	167,198	0,00	0,00	1,00	83,599,00	1,00	83,599,00	1,00	83,599,00	1,00	83,599,00	
4	110kV disconnecter motor-operated / 110kV rastavljač na motorni pogon	pcs / kom.	1	24,243	24,243	0,00	0,00	0,50	12,121,50	0,50	12,121,50	0,50	12,121,50	0,50	12,121,50	
5	110kV disconnecter manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11,704	58,520	0,00	0,00	2,00	23,408,00	2,00	23,408,00	2,00	23,408,00	2,00	23,408,00	
6	110kV Current transformer / 110kV strujni transformator	pcs / kom.	2	22,571	45,142	0,00	0,00	1,00	22,571,00	1,00	22,571,00	1,00	22,571,00	1,00	22,571,00	
7	110kV Voltage transformer / 110kV naponski transformator	pcs / kom.	2	20,899	41,798	0,00	0,00	1,00	20,899,00	1,00	20,899,00	1,00	20,899,00	1,00	20,899,00	
8	110kV Lightning Arrester / 110kV odvodnik prenapona	pcs / kom.	4	8,359	33,436	0,00	0,00	2,00	16,718,00	2,00	16,718,00	2,00	16,718,00	2,00	16,718,00	
9	25kV Air Insulation Switchgears / 25kV vazduhom izolovono razvodno postrojenje	set / kpl.	1	524,345	524,345	0,00	0,00	0,40	209,738,00	0,40	209,738,00	0,40	209,738,00	0,40	209,738,00	
12	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	273,285	273,285	0,00	0,00	0,40	109,314,00	0,40	109,314,00	0,40	109,314,00	0,40	109,314,00	
D	TSPn " Zmajevac" - ELECTRICAL PART / PSN "Zmajevac" - ELEKTRO DEO															
D-2	INSTALLATION WORKS / INSTALATERSKI RADOVI															
4	Cable laying / Polaganje kablova	set / kpl.	1	71,885	71,885	0,00	0,00	0,20	14,377,00	0,20	14,377,00	0,20	14,377,00	0,20	14,377,00	
H	TSP "Kisač" - ELECTRICAL PART / PS "Kisač" - ELEKTRO DEO															
H-2	INSTALLATION WORKS / INSTALATERSKI RADOVI															
4	Cable laying / Polaganje kablova	set / kpl.	1	71,885	71,885	0,00	0,00	0,20	14,377,00	0,20	14,377,00	0,20	14,377,00	0,20	14,377,00	
Summary / Ukupno (USD):			1	71,885	71,885	0,00	0,00	1,139,662,10	4,262,662,40	3,123,000,30						

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

Approved By Supervisor /
Nadzorni Organ:

Date/Datum :

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)
Modernizacija i rekonstrukcija mađarsko-srpske željezničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi				Work Completed in Current IFC / Izvedeni radovi po ovoj Privremenoj situaciji			
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
B	Distribution transformer stations 10(20)/0.4 kV / Distributivna trafo stanica 10(20)/0.4 kV																	
2	Supply of materials and equipment / Isporučka materijala i opreme	set / komplet	1	1.374.361	1.374.361		0,40	549.744,40			0,50	687.180,50			0,10	137.436,10		
C	Electric power installations / Elektroenergetske instalacije																	
2	Electrical installations for facilities in Tošin Službeno mesto Sajlovo / Elektroenergetske instalacije za postrojenja u Službenom mestu Sajlovo																	
2-1	installation cost / Troškovi instalacije	place / mesto	1	121.283	121.283		0,40	48.513,20			0,50	60.641,50			0,10	12.128,30		
6	Electrical installations for facilities in Zmajevu / Elektroenergetske instalacije za postrojenja u Zmajevu																	
6-1	installation cost / Troškovi instalacije	place / mesto	1	223.074	223.074		0,30	66.922,20			0,50	111.537,00			0,20	44.614,80		
7	Electrical installations for facilities in Vrbas / Elektroenergetske instalacije za postrojenja u Vrbasu																	
7-1	installation cost / Troškovi instalacije	place / mesto	1	320.804	320.804		0,10	32.080,40			0,40	128.321,60			0,30	96.241,20		
D	Lighting installation in station / Instalacije stanične rasvete																	
3	Lighting installation in Kisač / Instalacije rasvete u Kisaču	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	38.248	38.248		0,30	11.474,40			0,50	19.124,00			0,20	7.649,60		
4	Supply of materials and equipment for Kisač / Isporučka materijala i opreme za Kisač	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	89.246	89.246		0,30	26.773,80			0,50	44.623,00			0,20	17.849,20		
5	Lighting installation in Stepanovicevo / Instalacije rasvete u Stepanovićevu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	43.213	43.213		0,30	12.963,90			0,50	21.606,50			0,20	8.642,60		
7	Lighting installation in Zmajevu / Instalacije rasvete u Zmajevu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	47.450	47.450		0,50	23.725,00			0,60	28.470,00			0,10	4.745,00		

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno Izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Priloznoj		
			Number of unit / Broj jedinica	Unit price / Jedinicna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica
8	Supply of materials and equipment for Zmajev / Isporučka materijala i opreme za Zmajev	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	110.719	110.719	0.30	33.215,70	0.50	55.359,50	0.20	22.143,80			
9	Lighting installation in Vrbas / Instalacije rasvete u Vrbasu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	115.647	115.647	0.20	23.129,40	0.50	57.823,50	0.30	34.694,10			
11	Lighting installation in Lovćenac / Instalacije rasvete u Lovćencu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	41.581	41.581	0.00	0.00	0.20	8.316,20	0.20	8.316,20			
12	Supply of materials and equipment for Lovćenac / Isporučka materijala i opreme za Lovćenac	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	97.024	97.024	0.30	29.107,20	0.50	48.512,00	0.20	19.404,80			
13	Lighting installation in Backa Topola / Instalacije rasvete u Bačkoj Topoli	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	65.936	65.936	0.00	0.00	0.10	6.593,60	0.10	6.593,60			
14	Supply of materials and equipment for Backa Topola / Isporučka materijala i opreme za Bačku Topolu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	153.854	153.854	0.20	30.770,80	0.40	61.541,60	0.20	30.770,80			
15	Lighting installation in Zednik / Instalacije rasvete u Žedniku	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	44.286	44.286	0.00	0.00	0.20	8.857,20	0.20	8.857,20			
16	Supply of materials and equipment for Zednik / Isporučka materijala i opreme za Žednik	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	103.335	103.335	0.20	20.667,00	0.40	41.334,00	0.20	20.667,00			

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
E	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukršajima i pristupnim putevima											
12	Km142+055 / km 142+055	Completion of the works / Završetak radova	1	85.900	85.900	0.60	51.540.00	0.70	60.130.00	0.10	8.590.00	
20	Km174+515 / km 174+515	Completion of the works / Završetak radova	1	71.584	71.584	0.00	0.00	1.00	71.584.00	1.00	71.584.00	
F	Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility Infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture											
I	Relocation and protection of power installations-35kv / Izmeštanje i zaštita 35kv											
8	km168+270 / km 168+270	Completion of the works / Završetak radova	1	32.518	32.518	0.00	0.00	1.00	32.518.00	1.00	32.518.00	
9	km169+250 / km 169+250	Completion of the works / Završetak radova	1	24.933	24.933	0.00	0.00	1.00	24.933.00	1.00	24.933.00	
II	Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kv (10kv)											
25	km144+400 / km 144+400	Completion of the works / Završetak radova	1	16.879	16.879	0.00	0.00	1.00	16.879.00	1.00	16.879.00	
Summary / Ukupno (USD):						26.601.912		5.214.723.24		5.849.981.54		635.258.30

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :



Approved By Supervisor/
Nadzorni Organ:

Date/Datum :



10. Signaling System / Signalno-sigurnosni sistemi


No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
G	Interlocking of the New Vrbas station and interstation distance belong to the New Vrbas / Signalno-sigurnosni uređaji u stanici Vrbas nova i međustanično rastojanje koje pripada Vrbas novoj														
G-9	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi	openline / Otvorena pruga	1	31.350	31.350		0,00	0,00		0,90	28.215,00		0,90	28.215,00	
1	Cables / Kablovi														
H	Interlocking of the Lovćenac station and interstation distance belong to the Lovćenac / Signalno-sigurnosni uređaji u stanici Lovćenac i međustanično rastojanje koje pripada Lovćencu														
H-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi	openline / Otvorena pruga	1	23.512	23.512		0,00	0,00		0,90	21.160,80		0,90	21.160,80	
1	Cables / Kablovi														
I	Interlocking of the Bačka Topola station and interstation distance belong to the Bačka Topola / Signalno-sigurnosni uređaji u stanici Bačka Topola i međustanično rastojanje koje pripada Bačkoj Topoli														
I-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi	openline / Otvorena pruga	1	47.025	47.025		0,00	0,00		0,90	42.322,50		0,90	42.322,50	
1	Cables / Kablovi														
J	Interlocking of the Žednik station and interstation distance belong to the Žednik / Signalno-sigurnosni uređaji u stanici Žednik i međustanično rastojanje koje pripada Žedniku														
J-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi	openline / Otvorena pruga	1	25.471	25.471		0,00	0,00		0,90	22.923,90		0,90	22.923,90	
1	Cables / Kablovi														
K	Interlocking of the Naumovljevo station and interstation distance belong to the Naumovljevo / Signalno-sigurnosni uređaji u stanici Naumovljevo i međustanično rastojanje koje pripada Naumovljevu														
K-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi	openline / Otvorena pruga	1	27.431	27.431		0,00	0,00		0,90	24.687,90		0,90	24.687,90	
1	Cables / Kablovi														
L	Interlocking of the Subotica station and interstation distance belong to the Subotica / Signalno-sigurnosni uređaji u stanici Subotica i međustanično rastojanje koje pripada Subotici														
L-10	cables, cable accessories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi	openline / Otvorena pruga	1	158.712	158.712		0,00	0,00		0,90	142.840,80		0,90	142.840,80	
1	Cables / Kablovi														
Summary / Ukupno (USD):					116.510,191			32.118,200,10			32.400,351,00			282.150,90	

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum: 04.10.2023.

Approved By Supervisor /
Nadzorni Organ:

Date/Datum: 04.10.2023.



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	Design of telecommunication System in stations and stopping places / PROJEKAT TELEKOMUNIKACIONIH SISTEMA U STANICAMA I STAJALIŠTIMA										
D-1	Index volume / OPŠTA SVESKA										
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	188.505	188.505	0,00	0,00	0,70	131.953,50	0,70	131.953,50
9	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	72.175	72.175	0,00	0,00	0,70	50.522,50	0,70	50.522,50
17	Integration of security systems - Material / INTEGRACIJA BEZBEDNOSNIH SISTEMA -Materijal	set / komplet	1	128.853	128.853	0,00	0,00	1,00	128.853,00	1,00	128.853,00
19	Environmental monitoring system-Material / SISTEM ZA NADGLEDAÑJE OKOLINE-Materijal	set / komplet	1	175.132	175.132	0,00	0,00	0,70	122.592,40	0,70	122.592,40
21	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	65.517	65.517	0,00	0,00	0,70	45.861,90	0,70	45.861,90
23	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	50.945	50.945	0,00	0,00	0,70	35.661,50	0,70	35.661,50
D-2	Location NOVI SAD / LOKACIJA NOVI SAD										
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	70.688	70.688	0,00	0,00	0,70	49.481,60	0,70	49.481,60
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	5.628	5.628	0,00	0,00	0,70	3.939,60	0,70	3.939,60
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	9.274	9.274	0,00	0,00	0,70	6.491,80	0,70	6.491,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Material	set / komplet	1	220.412	220.412	0.00	0.00	0.70	154.288,40	0.70	154.288,40	
21	Fixed fire alarm system with fire extinguishing management -Material / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLJANJEM GAŠENJA POŽARA -Material	set / komplet	1	40.580	40.580	0.00	0.00	0.70	28.406,00	0.70	28.406,00	
23	SOS system-Material / SOS SISTEM-Material	set / komplet	1	1.575	1.575	0.00	0.00	0.70	1.102,50	0.70	1.102,50	
25	Environmental monitoring system-Material / SISTEM ZA NADGLEDAÑJE OKOLINE-Material	set / komplet	1	2.617	2.617	0.00	0.00	0.70	1.831,90	0.70	1.831,90	
27	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Material	set / komplet	1	5.518	5.518	0.00	0.00	0.70	3.862,60	0.70	3.862,60	
31	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVODENJE KABLOVA u vlasništvo Telekom Srbija a.d..-Material	set / komplet	1	931	931	0.00	0.00	0.70	651,70	0.70	651,70	
39	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Material	set / komplet	1	32.381	32.381	0.00	0.00	0.70	22.666,70	0.70	22.666,70	
41	Subregional station equipment - Environmental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM ZA NADGLEDAÑJE OKOLINE-Material	set / komplet	1	6.366	6.366	0.00	0.00	0.70	4.456,20	0.70	4.456,20	

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno Izvedeni radovi				Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinicna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
42	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309		0,00	0,00			0,70	5.816,30			0,70	5.816,30
D-3 Location SAJLOVO / LOKACIJA SAJLOVO																
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807		0,00	0,00			0,70	2.664,90			0,70	2.664,90
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.103	14.103		0,00	0,00			0,70	9.872,10			0,70	9.872,10
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057		0,00	0,00			0,70	11.239,90			0,70	11.239,90
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POZARA (AFD-FAS)-Materijal	set / komplet	1	38.064	38.064		0,00	0,00			0,70	26.644,80			0,70	26.644,80
17	Environmental monitoring system-Material / SISTEM ZA NADGLEDAJE OKOLINE-Materijal	set / komplet	1	5.826	5.826		0,00	0,00			0,70	4.078,20			0,70	4.078,20
19	Entry of the cabesowned by Telekom Srbija a.d.-Material / UVOĐENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931		0,00	0,00			0,70	651,70			0,70	651,70
D-4 Automatic fire detection / AUTOMATSKA DOJAVA POŽARA																
1	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POZARA (AFD-FAS)-Materijal	set / komplet	1	14.616	14.616		0,00	0,00			0,70	10.231,20			0,70	10.231,20
D-5 Location RUMENKA / LOKACIJA RUMENKA																
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807		0,00	0,00			0,70	2.664,90			0,70	2.664,90
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.103	14.103		0,00	0,00			0,70	9.872,10			0,70	9.872,10

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057		0,00	0,00	0,70	11.239,90	0,70	11.239,90
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POZARA (AFD-FAS)-Materijal	set / komplet	1	37.810	37.810		0,00	0,00	0,70	26.467,00	0,70	26.467,00
17	Environmental monitoring system-Material / SISTEM ZA NADGLEĐANJE OKOLINE-Materijal	set / komplet	1	5.826	5.826		0,00	0,00	0,70	4.078,20	0,70	4.078,20
19	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVODENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931		0,00	0,00	0,70	651,70	0,70	651,70
D-6 Location KISAC / LOKACIJA KISAČ												
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807		0,00	0,00	0,70	2.664,90	0,70	2.664,90
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.129	18.129		0,00	0,00	0,70	12.690,30	0,70	12.690,30
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.740	16.740		0,00	0,00	0,70	11.718,00	0,70	11.718,00
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POZARA (AFD-FAS)-Materijal	set / komplet	1	42.263	42.263		0,00	0,00	0,70	29.584,10	0,70	29.584,10
22	Environmental monitoring system-Material / SISTEM ZA NADGLEĐANJE OKOLINE-Materijal	set / komplet	1	5.826	5.826		0,00	0,00	0,70	4.078,20	0,70	4.078,20
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVODENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931		0,00	0,00	0,70	651,70	0,70	651,70
D-7 Location STEPANOVIĆEVO / LOKACIJA STEPANOVIĆEVO												
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807		0,00	0,00	0,70	2.664,90	0,70	2.664,90

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi				Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	14.159	14.159		0,00	0,00			0,70	9.911,30			0,70	9.911,30
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.057	16.057		0,00	0,00			0,70	11.239,90			0,70	11.239,90
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	39.009	39.009		0,00	0,00			0,70	27.306,30			0,70	27.306,30
22	Environmental monitoring system-Material / SISTEM ZA NADGLEĐANJE OKOLINE-Materijal	set / komplet	1	5.826	5.826		0,00	0,00			0,70	4.078,20			0,70	4.078,20
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVODENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931		0,00	0,00			0,70	651,70			0,70	651,70
D-8 Location ZMAJEVO / LOKACIJA ZMAJEVO																
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807		0,00	0,00			0,70	2.664,90			0,70	2.664,90
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.129	18.129		0,00	0,00			0,70	12.690,30			0,70	12.690,30
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.613	16.613		0,00	0,00			0,70	11.629,10			0,70	11.629,10
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	42.519	42.519		0,00	0,00			0,70	29.763,30			0,70	29.763,30
22	Environmental monitoring system-Material / SISTEM ZA NADGLEĐANJE OKOLINE-Materijal	set / komplet	1	5.826	5.826		0,00	0,00			0,70	4.078,20			0,70	4.078,20
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVODENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931		0,00	0,00			0,70	651,70			0,70	651,70

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-9	Location VRBAS / LOKACIJA VRBAS NOVA										
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Material	set / komplet	1	50.703	50.703	0,00	0,00	0,70	35.492,10	0,70	35.492,10
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Material	set / komplet	1	18.129	18.129	0,00	0,00	0,70	12.690,30	0,70	12.690,30
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Material	set / komplet	1	22.908	22.908	0,00	0,00	0,70	16.035,60	0,70	16.035,60
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Material	set / komplet	1	71.263	71.263	0,00	0,00	0,70	49.884,10	0,70	49.884,10
21	SOS system-Material / SOS SISTEM-Material	set / komplet	1	1.614	1.614	0,00	0,00	0,70	1.129,80	0,70	1.129,80
23	Environmental monitoring system-Material / SISTEM ZA NADGLEĐANJE OKOLINE-Material	set / komplet	1	8.975	8.975	0,00	0,00	0,70	6.282,50	0,70	6.282,50
25	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Material	set / komplet	1	5.518	5.518	0,00	0,00	0,70	3.862,60	0,70	3.862,60
29	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVODENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Material	set / komplet	1	931	931	0,00	0,00	0,70	651,70	0,70	651,70
31	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA-Material	set / komplet	1	9.914	9.914	0,00	0,00	0,70	6.939,80	0,70	6.939,80

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno Izvedeni radovi				Work Completed In Current IPC / Izvedeni radovi po ovoj P/ivremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
35	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Material	set / komplet	1	32.381	32.381		0,00	0,00			0,70	22.666,70			0,70	22.666,70
37	Subregional station equipment - Environmental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEDANJE OKOLINE-Material	set / komplet	1	6.366	6.366		0,00	0,00			0,70	4.456,20			0,70	4.456,20
38	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Material	set / komplet	1	8.309	8.309		0,00	0,00			0,70	5.816,30			0,70	5.816,30
D-10 INFORMATION-COMMUNICATION AND DETECTION systems - Location VRBAS / INFORMACIONO-KOMUNIKACIONI I DETEKTORSKI SISTEMI - LOKACIJA VRBAS																
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Material	set / komplet	1	3.807	3.807		0,00	0,00			0,70	2.664,90			0,70	2.664,90
12	SOS system-Material / SOS SISTEM-Material	set / komplet	1	20.088	20.088		0,00	0,00			0,70	14.061,60			0,70	14.061,60
14	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Material	set / komplet	1	42.263	42.263		0,00	0,00			0,70	29.584,10			0,70	29.584,10
16	Environmental monitoring system-Material / SISTEM ZA NADGLEDANJE OKOLINE-Material	set / komplet	1	5.826	5.826		0,00	0,00			0,70	4.078,20			0,70	4.078,20
20	Entry of the cablesowned by Telekom Srbija a.d.-Material u vlasništvu Telekom Srbija a.d.-Material	set / komplet	1	931	931		0,00	0,00			0,70	651,70			0,70	651,70
D-11 Location LOVCENAC - MALI IDOŠ / LOKACIJA LOVCENAC - MALI IDOŠ																
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Material	set / komplet	1	3.807	3.807		0,00	0,00			0,70	2.664,90			0,70	2.664,90

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno Izvedeni radovi				Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj Jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	15.870	15.870		0,00	0,00			0,70	11.109,00			0,70	11.109,00
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	15.920	15.920		0,00	0,00			0,70	11.144,00			0,70	11.144,00
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POZARA (AFD-FAS)-Materijal	set / komplet	1	39.372	39.372		0,00	0,00			0,70	27.560,40			0,70	27.560,40
22	Environmental monitoring system-Material / SISTEM ZA NADGLEĐANJE OKOLINE-Materijal	set / komplet	1	5.826	5.826		0,00	0,00			0,70	4.078,20			0,70	4.078,20
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931		0,00	0,00			0,70	651,70			0,70	651,70
D-12 Location BACKA TOPOLA / LOKACIJA BAČKA TOPOLA																
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	50.703	50.703		0,00	0,00			0,70	35.492,10			0,70	35.492,10
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	26.838	26.838		0,00	0,00			0,70	18.786,60			0,70	18.786,60
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	20.702	20.702		0,00	0,00			0,70	14.491,40			0,70	14.491,40
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POZARA (AFD-FAS)-Materijal	set / komplet	1	66.634	66.634		0,00	0,00			0,70	46.643,80			0,70	46.643,80
23	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.614	1.614		0,00	0,00			0,70	1.129,80			0,70	1.129,80
25	Environmental monitoring system-Material / SISTEM ZA NADGLEĐANJE OKOLINE-Materijal	set / komplet	1	8.444	8.444		0,00	0,00			0,70	5.910,80			0,70	5.910,80

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi				Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
27	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Material	set / komplet	1	5.518	5.518		0,00	0,00			0,70	3.862,60			0,70	3.862,60
31	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Material	set / komplet	1	931	931		0,00	0,00			0,70	651,70			0,70	651,70
35	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Material	set / komplet	1	9.914	9.914		0,00	0,00			0,70	6.939,80			0,70	6.939,80
39	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Material	set / komplet	1	32.381	32.381		0,00	0,00			0,70	22.666,70			0,70	22.666,70
41	Subregional station equipment - Environmental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEĐANJE OKOLINE-Material	set / komplet	1	6.366	6.366		0,00	0,00			0,70	4.456,20			0,70	4.456,20
42	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Material	set / komplet	1	8.309	8.309		0,00	0,00			0,70	5.816,30			0,70	5.816,30
D-13 Location ZEDNIK-LOKAGIJA ŽEDNIK																
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Material	set / komplet	1	3.807	3.807		0,00	0,00			0,70	2.664,90			0,70	2.664,90

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno Izvedeni radovi				Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	18.968	18.968		0,00	0,00			0,70	13.277,60			0,70	13.277,60
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.475	16.475		0,00	0,00			0,70	11.532,50			0,70	11.532,50
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVNA POZARA (AFD-FAS)-Materijal	set / komplet	1	43.010	43.010		0,00	0,00			0,70	30.107,00			0,70	30.107,00
22	Environmental monitoring system-Material / SISTEM ZA MADGLEĐANJE OKOLINE-Materijal	set / komplet	1	5.826	5.826		0,00	0,00			0,70	4.078,20			0,70	4.078,20
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVODENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931		0,00	0,00			0,70	651,70			0,70	651,70
D-14 Location NAUMOVICEVO / LOKACIJA NAUMOVICEVO																
6	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	3.807	3.807		0,00	0,00			0,70	2.664,90			0,70	2.664,90
16	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	15.141	15.141		0,00	0,00			0,70	10.598,70			0,70	10.598,70
18	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	16.955	16.955		0,00	0,00			0,70	11.868,50			0,70	11.868,50
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVNA POZARA (AFD-FAS)-Materijal	set / komplet	1	39.455	39.455		0,00	0,00			0,70	27.618,50			0,70	27.618,50
22	Environmental monitoring system-Material / SISTEM ZA MADGLEĐANJE OKOLINE-Materijal	set / komplet	1	5.826	5.826		0,00	0,00			0,70	4.078,20			0,70	4.078,20
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVODENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931		0,00	0,00			0,70	651,70			0,70	651,70

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-15 Location SUBOTICA / LOKACIJA SUBOTICA												
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	84.061	84.061	0,00	0,00	0,70	58.842,70	0,70	58.842,70	
15	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	16.530	16.530	0,00	0,00	0,70	11.571,00	0,70	11.571,00	
17	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	14.740	14.740	0,00	0,00	0,70	10.318,00	0,70	10.318,00	
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	372.281	372.281	0,00	0,00	0,70	260.596,70	0,70	260.596,70	
21	Fixed fire alarm system with fire extinguishing management -Material / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLJANJEM GAŠENJA POŽARA -Materijal	set / komplet	1	58.291	58.291	0,00	0,00	0,70	40.803,70	0,70	40.803,70	
23	SOS system-Material / SOS SISTEM-Materijal	set / komplet	1	1.575	1.575	0,00	0,00	0,70	1.102,50	0,70	1.102,50	
25	Environmental monitoring system-Material / SISTEM ZA NADGLEĐANJE OKOLINE-Materijal	set / komplet	1	2.617	2.617	0,00	0,00	0,70	1.831,90	0,70	1.831,90	
27	Two-way communication microphone system-Material / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Materijal	set / komplet	1	5.518	5.518	0,00	0,00	0,70	3.862,60	0,70	3.862,60	
31	Entry of the cablesowned by Telekom Srbija a.d -Material / UVODENJE KABLOVA u vlasništvu Telekom Srbija a.d.-Materijal	set / komplet	1	931	931	0,00	0,00	0,70	651,70	0,70	651,70	

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno izvedeni radovi				Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
39	Subregional station equipment - Public address system-Material / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Materijal	set / komplet	1	32.381	32.381	0.00	0.00	0.70	22.666.70	0.70	22.666.70					
41	Subregional station equipment - Environmental monitoring system-Material / OPREMA SUBREGIONALNE STANICE - SISTEM ZA NADGLEĐANJE OKOLINE-Materijal	set / komplet	1	6.366	6.366	0.00	0.00	0.70	4.456.20	0.70	4.456.20					
42	Subregional station equipment - Integration of security systems-Material / OPREMA SUBREGIONALNE STANICE - INTEGRACIJA BEZBEDNOSNIH SISTEMA-Materijal	set / komplet	1	8.309	8.309	0.00	0.00	0.70	5.816.30	0.70	5.816.30					
D-16 Location OF ELECTRIC POWER PLANTS (ETS, TSP and TSPN) / LOKACIJE ELEKTRO POSTROJEŃJA (EVP, PS i PSN)																
5	VoIP communication system-Material / VoIP KOMUNIKACIONI SISTEM-Materijal	set / komplet	1	2.060	2.060	0.00	0.00	0.70	1.442.00	0.70	1.442.00					
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	34.357	34.357	0.00	0.00	0.80	27.485.60	0.80	27.485.60					
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	8.318	8.318	0.00	0.00	0.70	5.822.60	0.70	5.822.60					
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	10.244	10.244	0.00	0.00	0.70	7.170.80	0.70	7.170.80					
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	17.244	17.244	0.00	0.00	0.70	12.070.80	0.70	12.070.80					
D-17 OPEN GREEN FIELD Location / OPEN GREEN FIELD LOKACIJE																
5	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	12.129	12.129	0.00	0.00	0.80	9.703.20	0.80	9.703.20					

11. Telecommunication System / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama				Total Completed Works / Ukupno Izvedeni radovi				Work Completed In Current IPC / Izvedeni radovi po ovoj P/ivremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)		Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Public address system-Material / RAZGLASNI SISTEM-Materijal	set / komplet	1	57.928	57.928		0.00	0.00			0.80	46.342,40			0.80	46.342,40
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	6.163	6.163		0.00	0.00			0.70	4.314,10			0.70	4.314,10
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	9.339	9.339		0.00	0.00			0.70	6.537,30			0.70	6.537,30
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	19.457	19.457		0.00	0.00			0.70	13.619,90			0.70	13.619,90
17	FIXED FIRE ALARM system WITH FIRE EXTINGUISHING MANAGEMENT-Material / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLJANJEM GAŠENJA POŽARA-Materijal	set / komplet	1	24.694	24.694		0.00	0.00			0.70	17.285,80			0.70	17.285,80
19	Environmental monitoring system-Material / SISTEM ZA NADGLEDANJE OKOLINE-Materijal	set / komplet	1	4.975	4.975		0.00	0.00			0.70	3.482,50			0.70	3.482,50
D-18 CRITICAL Location / KRITIČNE LOKACIJE																
5	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	27.438	27.438		0.00	0.00			0.80	21.950,40			0.80	21.950,40
E RADIO systems / RADIO SISTEMI																
E-2 VRBAS RAILWAY STATION / Stanica Vrbas																
3	Total eirrene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	67.965	67.965		0.00	0.00			0.80	54.372,00			0.80	54.372,00
E-4 TSP NOVI SAD / EVP Novi Sad																
2	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.285	1.285		0.00	0.00			0.80	1.028,00			0.80	1.028,00

11. Telecommunication Sytem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj Jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)
E-5	SAJLOVO Location / LOKACIJA Sajlovo										
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0.00	0.00	0.80	49.322.40	0.80	49.322.40
E-6	RUMENKA RAILWAY STATION / STANICA Rumenka										
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0.00	0.00	0.80	49.322.40	0.80	49.322.40
E-8	TSP KISAC / PS Kisač										
3	Total Common communication network - passive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0.00	0.00	0.80	845.60	0.80	845.60
E-9	STEPANOVICEVO RAILWAY STATION / STANICA Stepanovićevo										
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0.00	0.00	0.80	49.322.40	0.80	49.322.40
E-11	TSPn ZMAJEVO / PSN Zmajevo										
3	Total Common communication network - passive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0.00	0.00	0.80	845.60	0.80	845.60
E-14	ETS VRBAS / EVP Vrbas										
3	Total Common communication network - passive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.285	1.285	0.00	0.00	0.80	1.028.00	0.80	1.028.00

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi				Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
E-17 TSP LOVCENAC / PS Lovćenac												
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0.00	0.00	0.80	845,60	0.80	845,60	
E-20 TSP BAČKA TOPOLA / PS Bačka Topola												
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0.00	0.00	0.80	845,60	0.80	845,60	
E-23 TSP ŽEDNIK / PS Žednik												
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0.00	0.00	0.80	845,60	0.80	845,60	
E-26 ETS SUBOTICA / EVP Subotica												
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.285	1.285	0.00	0.00	0.80	1.028,00	0.80	1.028,00	
E-29 TSP SUBOTICA / PS Subotica												
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0.00	0.00	0.80	845,60	0.80	845,60	
Summary / Ukupno (USD):												
				71.650,868	27.564,579,75	30.033,134,25						

Date/Datum : 04.10.2023



Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

15. Landscaping, planning of platform and environment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno Izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	landscaping of platforms and platform canopies in Kisač railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Kisač										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	111.824	223.648	0,00	0,00	0,20	22.364,80	0,20	22.364,80
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.019	244.038	1,10	134.220,90	1,20	146.422,80	0,10	12.201,90
F	landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	123.706	247.412	0,20	24.741,20	0,30	37.111,80	0,10	12.370,60
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	110.955	221.910	1,70	188.623,50	1,80	199.719,00	0,10	11.095,50
G	landscaping of platforms and platform canopies in Zmajevu railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Zmajevu										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	106.451	212.902	0,00	0,00	0,40	42.580,40	0,40	42.580,40
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	164.759	329.518	1,70	280.090,30	1,80	296.566,20	0,10	16.475,90
H	landscaping of platforms in Vrbas railway station / Pejzažno uređenje perona u stanici Vrbas										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	3	258.645	775.935	0,27	69.834,15	0,79	204.329,55	0,52	134.495,40
K	landscaping of platforms and platform canopies in Bačka Topola railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Bačka Topola										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	195.611	391.222	1,38	269.943,18	1,43	279.723,73	0,05	9.780,55

15. Landscaping, planning of platform and environment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L	landscaping of platforms and platform canopies in Žednik railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Žednik										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.905	245.810	1.64	201.564,20	1.80	221.229,00	0,16	19.664,80
M	landscaping of platforms and platform canopies in Naumovićevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Naumovićevo										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	143.500	287.000	1,32	189.420,00	1,49	213.815,00	0,17	24.395,00
N	landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	4	270.009	1.080.036	1,35	364.512,15	1,52	410.413,68	0,17	45.901,53
Summary / Ukupno (USD)					34.360.084		6.127.565,52		6.478.891,90		357.326,38

Confirmed by Contractor /
Odgovorni Izvođač radova: **БН 411М0004120**

Date/Datum: **04.10.2023.**

Approved By Supervisor/
Nadzorni Organ: **БН 411М0004120**

Date/Datum: **04.10.2023.**

Бранимир А. Турајић


маст. инж. град.

бр. лиценце: 441М0921

Коста Р. Кариклић

инж. град. инж.

лиценца ИКС број 441М-539-21



Иван Ђ. Бабин
Маст. инж. град.
Бр. лиценце: 341М 152 22

